

## Our Lady of Lourdes B&G Project List

1=code violation, safety issue, operation critical to facility  
 2=long-term issue, demonstrable savings, can be delayed  
 3=aesthetics  
 4=place on hold, non-active

Project No.	Generation Date	Project	Description	B&G Comments	Cost Type	Cost Notes	Cost	PRIORITY	Request	Completion Date
40	Feb-20	Worship Space Lighting	Issues with current available bulbs for the canister lights--glass is separating from socket and there are intermittent issues with the wire connecting to the filament burning up. If the bulb drops from the fixture it could cause injury or fire.	New lights would be LED--longer life, less energy usage. Important to replace all lights to keep within the same color rendering. Old incandescent around 2700K, best comparable for new LED is 3000K. Would include lights for the black and tan canisters (500W, non-dimmable), glass canisters (200W, dimmable), par56 spot fixtures and house lights. House lights were part of the worship space remodel and are halogen at approx 2900K-2950K. These fixtures still have good life and we will further discuss whether it is worth retrofitting them to LED or not. Fee estimate is for all lights. Add'l research is needed before deciding to move forward with project. It is high priority since it is a safety concern.	B&G Estimate		\$11,450	1		
47	Apr-22	Roof Conductors to Divert Stormwater	Heavy rains overwhelm the drainage system and often cause flooding and water intrusion into the building.	We'd like to explore options of getting this water off the roof and away from the building	B&G Estimate			2		
48	Jul-25	Exterior Service Doors	Replace existing service doors at building exterior at Ken's office and at access to school basement. Doors are rusting and masonry lintel above doors also needs repair.	Ken will work on getting three estimates before the next meeting in September 2025.	B&G Estimate			3		
<b>Total</b>							\$ 12,100.00	Current >		